PART NAME	Tuner Assy	DAILY INITIAL FLOW MANAGEMENT CONTROL ITEMS MONITORING CHECKSHEET	DATE : -
PART NO.			
Model			
VENDOR	Harman International India Pvt. Ltd. (H228)		

S.NO	Stage	Control Items	Content	Checking Methods	Normal Frequency	IFM Frequency	Result 1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	**Incoming Inspection**	**Faceplate :-** Free from defects- Scratches , Cracks , Sink Mark, Warppage , Weld lines , Gate mark , Painting Defects , peef off and Molding defects.	Not Allowed	Visual Inspection	As per sampling plan	100%																															
		CTP :- 2.1 - Free from defects Sink Mark , Stress Mark , Black spot , Bright Spot , White spot, Dust ,Printing Defects , CTP Icon defects. 2.2 - Free from light leakage , Light	Not Allowed	Visual Inspection Tester	As per sampling plan	100%																															
		Display :- 3. Free from defects such as black spot , White Spot , Bright spot , Dust etc.	Not Allowed	Visual Inspection	As per sampling plan	100%																															
		Sheet Metal part :- 1.Top Chassis , 2.Bottom Chassis, 3.Heat Sink.	1. No any scratch mark on the surface. 2. No any damage on the parts.	Visual Inspection	As per sampling plan	100%																															
		Top Chassis	1 Push out load checking of of Clinch Nut. 2 Torque checking of clinch nut. 3 Anti Rotating feature dimension checking 4. M5 Threading	1 Load Tester 2 Torque wrench 3. Vernier Caliper 4. M5 Thread gauge	2 Part / Lot	1.- 5 / Lot 2.- 5 / Lot 3. - 5 / Lot 4.- 5 / Lot																															
		CTP	1 CTP Symbol Checking 2. CTP Push out load checking 3. Visual Inspection as per inspection standard.	1. Trace paper 2 Push out tester.	2 Part / Lot	1. 5 part / Lot 2. 5 part / Lot 3. 100 %																															
		Assembly Condition	1. Free from Wrong , loose and missing parts. 2. Free from floating screw , half screw , slanting screw . 3. Label should be as per drawing. Homologation ID : 69RA	Visual Inspection	100%	100%																															
		1. All Connector Pin condition 2. MRT Label & printing 3. Screw quantity 4. Screw Head Resting 5.Warranty label presence 6. No any visual defect on the face plate & CTP 7. No any visual defect on the sheet metal part. 8. Short Code label	1. No damage/bend , loss material in connector 2.1 No barcode damage , proper printing. 2.2 Correct Description on Label (Part number, SW version) 3. No. of screws 4. All screws assembled properly (No half screw) 5. Presence of warranty void label. 6. No any visual defect on the faceplate and CTP. 7. No any visual defect on the metal parts. 8. No any damage or prinitng defect on label.	1. Visual inspection at Final Inspection 2. Vision System to verify 3. Visual inspection at Final Inspection 4. Visual inspection at Final Inspection 5. Vision System to verify 6. Visual inspection at Final Inspection 7. Visual inspection at Final Inspection 8. Vision System to verify	1. 100% 2. 100% 3. 100% 4. 100% 5. 100% 6. 100% 7. 100 % 8. 100 %	1. 100% 2. 100% 3. 100% 4. 100% 5. 100% 6. 100% 7.100% 8. 100 %																																	
2	**Product Inspection**	**FIT : -** 1. Gap between CTP and faceplate 2 Adhesion of CTP 3 Gap and flush on Gauge (Mounting Checking)	1 - Gap between CTP and Faceplate (0.3 +/- 0.2 mm) 2. Push out load of CTP (Min 100 N) 3 Gap and Flush on gauge	1. Filler Gauge 2. Height Gauge	1 - 1 / Shift 2 - 1 / Shift 3 - 2 /day	1. - 5 / Shift 2 - 2 / Shift 3 - 5 / day																																	
		Function Check :- **Assembly line**	No issue allowed	EOL Station	100%	100%																															
		Function Check :- **Firewall Station**	No issue allowed	Firewall Testing Jig	As per sampling plan	100%																															
		DIMENSION 1	178 ± 1	Measure	N=2 at start of shift N=2 at end of shift	N=4 at start of shift N=4 at end of shift																															
		DIMENSION 2	112.5 ± 0.4 (SIZE)	Measure																																	
		DIMENSION 3	4 X 3.0 ± 0.1	Measure																																	
		Nuts Presence in Silver box	6XM5X0.8 TAP	Visual Inspection																																	
		DIMENSION 5	198.4 ± 0.4	Measure																																	
		Gap 6	0.3 ± 0.2	Measure																																	
		Flush 7	0.48 ± 0.25	Measure																																	
		Checking Fixture																																	
		Gap	0.1 to 0.5	Measure (Filler Gauge)	N=1 at start of shift N=1 at end of shift	N=2 at start of shift N=2 at end of shift																															
		Flush	+/- 0.3	Measure (Dial Gauge)																																	

Note:- Marking is Required on first 5000 Parts or for first 3 months whichever is earlier.

	Vendor	MSIL
PREPARED BY	Atul Pandey	
APPROVED BY	Deepak Kulkarni	